## GOVERNMENT OF ANDHRA PRADESH ABSTRACT

PMGSY- Phase IV –Srikakulam District Package No. 1804-B – "Providing BT surface to the road from P.T.Road to Thampa in Srikakulam District"– Granting post facto Extension of Agreement Time upto 31-1-2012 for a period of 156 days without penalty – Orders – Issued.

## PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPT

G.O.Rt.No. 385 Dated: 06-03-2012.

Read the following:-

1) G.O.Rt.No.390, PR&RD(Progs.II) Dept,dt.15.10.2008.

2) From the ENC(PR), PMGSY, Hyd, Lr.No.W1/PMGSY /Phase IV-1804 B/SKLM, dt. 31.12.2011.

<<>>

## ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal hereby grant post-facto Extension of Agreement Time upto 31-1-2012 i.e for a period of 156 days without penalty as the delay is not attributed by the Contractor, the delay is due to Heavy rains and Severe scarcity of materials in the quaries due to NREGS work in brisk progress and labour also not available for other works in respect of work "Providing BT surface to the road from P.T.Road to Thampa" in Srikakulam District under PMGSY Phase IV package No.1804-B.

- 2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
- 3. A copy of this order available on the internet and can be accessed at <a href="https://www.ap.gov.in/goir">www.ap.gov.in/goir</a>.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL PRINCIPAL SECRETARY TO GOVERNMENT

То

The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad. The Superintending Engineer, (PR), Srikakulam District. Copy to:

The PS to Hon'ble Min.(PR).

Finance (Expr. PR&RD) Department. Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.